PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-1 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,90,489.00
6	Agreement Cost	Rs 53,39,823.00
7	Actual Expenditure incurred	Rs 36,90,246.00
8	Savings (Compared of Ageement Cost)	Rs 16,49,577.00
9	Excess	Nil
10	% of Excess if any	Nil
11	Date of Commencement	07-02-2014
12	By whom Executed :	1) Vishwas I K , Asst Engineer 2) Vishwas I K I/c Asst Executive Engineer 3. R Idaya Vendon Executive Engineer
13	Inspection by Divisional Officer :	Name: R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	1. Vishwas I K Asst Engineer 2. Vishwas I K I/c Asst Executive Engineer 3. R Idaya Vendon Executive Engineer

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst.Engineer

Asst.Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwari Nagar Division
Bruhat Bangalore Mahanagara Palike

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-1 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,90,489.00
6	Cost of Work as Tendered rates	Rs 53,39,823.00
7	Agreement No	235/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 36,90,246.00
9	Difference % of Excess/Savings (Compared of Agreement Cost) **Savings**	30.89%
10	Date of Commencement	07-02-2014
11	Actual date of completion	05-05-2014

Forwarded to AG Govt of Karnataka for information

Asst.Engineer

Asst. Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-1 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,90,489.00
6	Cost of Work as Tendered rates	Rs 53,39,823.00
7	Agreement No	235/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 36,90,246.00
9	Date of Commencement (As per Agreement)	07-02-2014
10	Date of Completion (As per Agreement)	08-05-2014
11	Actual Date of Commencement	05-05-2014
12	Authority	Executive Engineer

Asst.Engineer

Asst. Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

PWG-45

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-1 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,90,489.00
6	Cost of Work as Tendered rates	Rs 53,39,823.00
7	Agreement No	235/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 36,90,246.00
9	Dat of Commencement (As per Agreement)	07-02-2014
10	Date of Completion (As per Agreement)	08-05-2014
11	Actual Date of Completion	05-05-2014

Asst.Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Certificate

1	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-1 in J P Park, Ward No 17.
2	Name of Agency	Sri Shivakumar K
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari Nagar Division
	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No 118/13-14 Page.No.11714 to 11719
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Asst. Executive Engineer
Yeshwanthpura Sub Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palik